

Northern Line Extension
Kennington Green
Community Liaison Group
24 January 2017

Delivering the Northern line extension with















- Update on Progress of Tunnelling
 - SCL Tunnelling Works
 - Step Plate Junction



















Steel frame for start of timber headings underneath Kennington Loop



Timber Headings underneath Kennington Loop

Sprayed Concrete Lining SPJ Works Completed








Pilot tunnel W/C – 24/10/2016



Spray concrete lining (SLC) start 'overdig' tunnel week commencing - 07/11/2016







Overdig tunnel with live tunnel right bottom W/ C – 07/11/2016



Props installation on over dig tunnel WC 14/11/2016







SCL Invert tunnel W/C – 14/11/2016



WC - 21/11/2016


















Installation of timber heading December 2016










WC - 19/12/2016




Kennington Green Step Plate Junction (SPJ) Look Ahead



- Finish timber headings on the 9,5m February '17.
- Completion 6,5m SPJ March'17.
- Completion 9,5m step plate junction 17.
- Completion SPJ including headwall July '17.



SGI ring installation



Headwall construction



Kennington Green possessions

FERROVIAL AGROMAN LAING O'ROURKE JV

- Possessions for delivery of NLE Track works to tie into Kennington Loop are planned for:
- 2 x 52h weekend possessions with one contingency weekend
 - 16-17 Sep '17
 - 30 Sep- 1Oct '17
 - 14-15 Oct '17 (contingency)



- 10-day Christmas '17 blockade
 - 23 Dec '17 1 Jan '18

All closures subject to change if LU need to operate a service or if an emergency occurs.





Kennington sites Logistics



Lorry movements significantly reduced from Jan 17


Cleaning of the road McGovern road sweepers 4 times a week the Montford/Kennington sites, but we can call the sweepers out on request.

We continue to Work Related Road Risk driver training awareness for vulnerable road users, IE cyclists.

WRRR auditing deliveries, where all wagons on site were randomly inspected, concluding all wagons on site were 100% compliant.

Abnormal deliveries – We (FLO) advise all deliveries requesting to deliver abnormal loads to the NLE to alert the metropolitan police, as this will aid in reducing congestion and ensure the safety of the delivery to its destination.

Similarly, once the metropolitan police have authorised the delivery, we alert the residents under section 61 explaining the reasons for either working early/late. In addition, there are no planned abnormal loads at present.








Monitoring OCT – DEC 2016

Environmental Monitoring









During these three months of monitoring there have been two noise triggers. The first one occurred on the 24th October 2016 and the second one on the 27th October 2016. The level exceeded is in the order of 0.6 dB and 2.7 dB respectively over the 76 dB 10 hour daily average. The first triggers was when jet washer was used in close proximity to the noise monitor the; second was a vacuum excavation machine operating at Clayton St. For the rest of the time, noise values have been within the Section 61 predictions.

Regarding night time triggers, there were 7 times where the level exceeded the agreed thresholds. However, all of them were related to emergency sirens an not to the NLE activities.

With the exception first week of October dust deposition rates have been lower than guidance criterion of 25 SU per week set by the Environment Agency.



Kennington Green Monitoring






Figure 1 – NLE site plan and sensitive receptor locations



Ground and settlement monitoring



- NLE effectively monitor ground movement and settlement impact on buildings and other structures
- As part of the automatic monitoring system, FLO installed two Automatic Total Station (ATS) on lamp posts (Methley and Ravensdon st)
- They are to be in place until end of tunneling later in 2017







Kennington Green Working Hours



- Excavation of the shaft and tunnels
 continues to be 24/7
- Core hours are 08:00 to 18:00
 Monday to Friday and Saturday
 08:00 to 13:00 for surface works.
- NLE have applied to Lambeth to allow for deliveries of cement over the weekend, as a contingency
- NLE always look to apply 'Best Practicable Means'





Your Feedback



Feedback	Action						
Jet washers producing noise	New equipment was procured. Electrical, thus less intrusive. Resident thanked.						
Cracks and sticking doors process	One to one visits to affected properties are organised regularly . Reimbursement for repairs is on going						
Water pockets by Pappa Johns	Streets Lambeth is aware and in charge of permanent remedial / FLO sweeper sucking water daily in the meantime.						
Yellow Line repainting at Montford	Done.						
Vinyl at Kennington Green	Liaison on going with supplier to install the final design.						
Proactive engagement ahead of works	Letter drop and door knocking to future impact properties						
Step Plate Junction information	A session was held at Durning Library 10 Nov '16						



NLE Engagement Opportunities



- CLG meetings
- One to one meetings
- Drop in sessions
- School and YouthEngagement
- Stakeholder Activities
- LEAP group meetings
- Cycling safety Events











NLE Skills and Employment





Gabriel Jetawo's (pictured above) and Brian Linden, founder of Second Chance.



Construction Youth Trust pilot-scheme, Foundations for the Future. 5 workshops in 1 year. Sacred Heart School in Kennington

SLNT schedule

		Perfor	man	ce agains	t Targets					
	Employ er	Target Overall	Υr	1 Target '	Y1 Actual	Y	'r 2 Target	Y2 Actual	1 SLNT Value equals	SLNT Value
Apprenticeships	Υ	56		4 (4 🔘	17	1	
Apprentice starts		22		4 (4 🔾	15		
Apprentice completions		14		0 (0 0	2		
Vorkless Job Starts	Υ	41		6 (6		6 🛛	41	1	
Job Starts		41		6) 6		6 🕽	41		
Graduates	N	21		4 (13	C	4 🔾	4	1	
Graduate starts		21		4 (13		4 🔾	4		
Taster Positions	N	200	0	35 (109	0	45 🔘	64	100	
Work Experience Placements - Students In Education (school, colleg	3	70		15 (55		15 🔾	39		
Work Experience Placements - Pre-employment and other Pathway	9	130		20 (54		30 🔾	25		
Placement Positions	Υ	400		50 (223	C	100 🔘	576	200	
Bummer placements - FE Construction Diploma levels 1 and 2		200		25 (0	C	50 🥥	0		
HE Work Placements - Under/ Graduates		200		25 (223		50 🔾	576		
Adult Apprenticeship	Y	30		3 (3	O	8 (2	1	
Existing Apprentices		30		3 (3	C	8 @	2		
₩orkforce Skills	N	800		100 (386.55	Č	125 🔾	322.6	100	
NVQ starts for subcontractors		73		10 (0	Č	10			
Diversity training for existing workers		200		25 (0	C	34			
1&S Tests leading to competence cards for Contractor's team		25		5 (27		5 🥥	27		
Short courses for subcontractors team		400		50 (299.55		60 🤘	235.6		
Accredited training		100		10 (59		15 🔘	59		
Professional membership - CIOB / ICE / RICS		2		0 () 1		1 (1		
Educational Activities	N	400	0	50 (35.25	O	80 🤘	28.85	50	
Bohools Activities (resource days)		150		30 (1.75		30 🔘	8.85		
Curriculum Support Events		25		2 (11.5		7 🔾	11		
Site Visits - Schools		75		10 (15 🔘			
Site visits - Further Education		50		5 (10 🔘			
Site visits - Higher Education		25		2 (0		3 🔾	0		
HEI Industry interaction		25		5 (0		5 🔾	0		
Ambassadors training		50		10 (22		10 🔘	9		
Fotal:				252 (609.5		372	732.85	Total Target Points	Total Achieve
Conversion	into SLA	IT points		19.6 (32.0	C	25.8	71.323		

- 27 Positions advertised through local brokerages 8 completed.
- Work experience ongoing with local schools across Southwark, Lambeth & Wandsworth
- BEST (Business Education Succeeding together)
- Working with TfL on their pre-employment pilot scheme aimed to get young people from the local area upskilled and into apprenticeships



Ways to contact us



- It is important that calls are logged through the NLE 24/7 helpdesk on 0343 222 2424 (Option 1)
- Email <u>nle@tfl.gov.uk</u>
- Drop In sessions
- Please visit:

https://tfl.gov.uk/northern-line-extension

