

# Northern Line Extension

## PROGRESS UPDATE

September 2020

### NLE Kennington Green

Thank you for your patience whilst we continue with the Northern Line Extension (NLE) works near you. We would like to update you on where we are and what is planned over the coming months.

#### What has been completed?

Since recommencing work at the NLE Kennington Green site, progress has been made at the surface with the installation of the brickwork façade around the headhouse. The upper roof is complete and we've almost completed the third wall around the structure. (See fig.1 below). Hard landscaping and roadworks have commenced on Montford Place and Kennington Road. The team have started to dig out and remove the old road way and footpath in preparation for installation of the granite paving.



Fig. 1 Head house brickwork façade



Fig.2 Steel framework for tunnel fans

In the basement, works continue below ground at pace with the installation of electrical and mechanical equipment such as lights, fans, fire alarms all progressing well. Doors to the rooms are being installed and the support steelwork for the large fan which ventilates the tunnels is now in place. See fig. 2 above.

#### What is planned?

Hard landscaping and roadworks will continue along Kennington Road. The new granite paving will be installed. The works will continue towards the junction with Clayton Street. See fig. 3 below.

The brickwork façade to the headhouse will be nearing completion – the coping stones to the roof level will be installed by the end of October and the bronze grilles will be fitted into the large openings in the walls of this structure.

In readiness for the soft landscaping phase of works, the tree pits along the main stretch of Kennington Road will be dug out and prepared. Tree planting will follow later in the Winter.

In the basement, works will continue below ground with installation of electrical and mechanical equipment. Finishes to the rooms will continue with flooring and painting.

We will start to turn the power on for some of the high voltage equipment – this is a key stage in the project and provides power for the new equipment as well as the trains which will eventually use the Northern Line Extension.



**Fig. 3 Hard landscaping works underway - granite paving installation at the NLE Kennington Green site**

In light of recent events, it is now more challenging to hold our Community Liaison Group meetings (CLG) in the normal way. Should you be interested in participating in a virtual, on-line meeting instead, then please contact us on [nle@tfl.gov.uk](mailto:nle@tfl.gov.uk) to express your interest. Thank you.

The Northern Line Extension helpline remains open 24/7. Please do get in touch via the contact details below should you have any queries or questions.

We hope you and your loved ones stay safe and well.